EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements & Asphalting to road from Nanjappa circle Dwarka chowk to Sapthagiri layout (KEB office) in ward no. 4
2	Amount of Work Portion	
3	Estimated Cost	40.00 Lakhs
4	Name of contractor	KRIDL.
5	Agreement No.	444/13-14-21/2/2014
6	No. and date under which work order issued	EE/BTP/KRIDL/W.O/444/2013-14, 21/2/104
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	100 days
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	Nil
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work under progress work delayed.
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recommendation can be approved

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92